

# Inspection Report

Date of Inspection: 03/18/2025

Name of Dam: Lake Petit Dam County: Pickens

ID#: 112-009-00462 Weather: Sunny, 70°F

Inspected by: David Griffin

Type of Inspection:      Q/A   X   Construction      Other

Persons Contacted: Kristen Soucheck (Geosyntec)

Toe Drains Right: N/A

Toe Drains Left: N/A

Additional Drains: N/A

## Remarks:

1. This inspection was to see a portion of the low-level gate stem installation.
2. Upon arrival at the site, the stem and floats were laid out on the road across the crest of the dam.
3. While I was on-site, the contractor began placing the floats with the stem into the water and connecting them.
4. At the time I left, approximately half of the floats and stems and been placed in the water and connected.
5. Ms. Soucheck indicated that the contractor would finish connecting the stems and floats that afternoon, at which time the entire system will be floated into place and then lowered to the slope of the dam. Divers will correct any alignment issues and then the final connections to the gate and control box will be made.



Lead Inspector

Lake Petit Dam  
Pickens County  
Pictures Taken on March 18, 2025



Floats and stem laid on road prior to installation.



Float and stem below control box.



Stem in control box.



Stem with guide installed.



Floats being assembled at lake shoreline.